



WORK ACCOMPLISHED THIS MONTH

Off-Site Improvements

- Cayucos Drive retaining wall footings excavated and poured

Site Improvements

- Irrigation main lines installed

Kindergarten Building

- No Work

Multipurpose Building

- Roof framing over classrooms installed
- Outer walls of the Gym framed
- Trusses for gym roof stood up and roof framing installed on the ground

Classroom Building

- No Work

Administration Building

- Fire alarm and electrical work resume from last summer
- Equipment removed from Library and Computer Lab
- Fixtures removed from Library

Additional Classroom Building

- Existing relocatable classrooms removed from site or relocated



WORK ANTICIPATED NEXT MONTH

- Cayucos Drive retaining wall block installed
- Gymnasium walls framed and erected by crane
- Roof installed over gymnasium walls by crane
- New windows installed in Administration building
- New roof installed on Administration building

CONSTRUCTION SCHEDULE

